



DIGITECH Calibration & Service

When accuracy matters

Laboratory : 1-8, Appannapalem Village, Aichutapuram Mandal, Visakhapatnam - 531011.

NABL ACCREDITED CALIBRATION LAB AS PER ISO/IEC 17025 : 2017

CALIBRATION CERTIFICATE					
CERTIFICATE No		: DCSONN-332-05-24		CUSTOMER	
CALIBRATION DATE		: 10-May-24		: M/s. VAAHID ENGINEERING WORKS (OPC) PVT LTD, GUNTUR	
RECOMMENDED DUE DATE		: 09-May-25			
WORK ORDER NO		NA			
DATE OF RECEIPT		: 09-May-24			
CONDITION OF RECEIPT		: SATISFACTORY			
DUC DETAILS					
INSTRUMENT		: MIG WELDING MACHINE		RANGE	
MAKE		: RILON		: 500 Amps	
MODEL/TYPE		: RL-500 MIG		L.C	
S.No		: RI210119572		: 1 Amps	
ID/TAG/ASSET No		: NA		LOCATION	
				: On-site	
				WORK INSTRUCTION	
				: DWI-01	
				CAL AT	
				: NA	
ENVIRONMENTAL CONDITIONS					
AMBIENT TEMPERATURE		: (25 ± 5) °C		RELATIVE HUMIDITY	
				: (45 ~ 75) %RH	
REFERENCE STANDARDS					
S.No	INSTRUMENT NAME	MAKE & MODEL	ID NO	CERTIFICATE No	VALIDITY
1	CLAMP METER	MECO&DT2250HZ AUTO	19071029	ACLS/ETL/24/N57-1	17-Jan-25

CALIBRATION RESULT

SL.NO	ELECTRODE	AMPS SET	UUC READING (x) IN AMPS	MASTER INSTRUMENT READING (y) IN AMPS	(±) DEVIATION (x-y) IN AMPS
1	1.2	75	72	76	-4
2	1.2	140	143	148	-5
3	1.2	185	188	187	1
4	1.6	210	215	208	7
5	1.6	300	305	303	2

The Reported Expanded Uncertainty is calculated at 95% Confidence Level with a coverage factor of k=2

REMARKS

1. The calibration Certificate Relates only to the above device under calibration.
2. Results Reported are valid at the time of under the state conditions of measurements.
3. Corrections/Erasing, invalidate the calibration certificate.
4. The user should determine the suitability of the instrument for its intended use.
5. The Recalibration interval should be determined based on the user's requirements.
6. calibration of the DUC are traceable to National standards/International standards.
7. The report shall not be reproduced except in full, unless the representative of DCS has given in written approval.



Calibrated & Authorised By:

Vignesh R

VIGNESH R

(Technical Manager)



DIGITECH Calibration & Service

When accuracy matters

Laboratory : 1-8, Appannapalem Village, Atchutapuram Mandal, Visakhapatnam - 531011.

NABL ACCREDITED CALIBRATION LAB AS PER ISO/IEC 17025 : 2017

CALIBRATION CERTIFICATE

CERTIFICATE No	: DCSONN-331-05-24	CUSTOMER	: M/s. VAAHID ENGINEERING WORKS (OPC) PVT LTD, GUNTUR
CALIBRATION DATE	: 10-May-24		
RECOMMENDED DUE DATE	: 09-May-25		
WORK ORDER NO	: NA		
DATE OF RECEIPT	: 09-May-24		
CONDITION OF RECEIPT	: SATISFACTORY		

DUC DETAILS

INSTRUMENT	: MIG WELDING MACHINE	RANGE	: 400 Amps
MAKE	: RILON	L.C	: 1 Amps
MODEL/TYPE	: MIG - 400I	LOCATION	: On-site
S.No	: 200706629	WORK INSTRUCTION	: DWI-01
ID/TAG/ASSET No	: NA	CAL AT	: NA

ENVIRONMENTAL CONDITIONS

AMBIENT TEMPERATURE	: (25 ± 5) C	RELATIVE HUMIDITY	: (45 ~ 75) %RH
---------------------	---------------	-------------------	------------------

REFERENCE STANDARDS

S.No	INSTRUMENT NAME	MAKE & MODEL	ID NO	CERTIFICATE No	VALIDITY
1	CLAMP METER	MECO&DT2250HZ AUTO	19071029	ACLS/ETL/24/N57-1	17-Jan-25

CALIBRATION RESULT

SL.NO	ELECTRODE	AMPS SET	UUC READING (x) IN AMPS	MASTER INSTRUMENT READING (y) IN AMPS	(±) DEVIATION (x-y) IN AMPS
1	1.2	78	77	76	1
2	1.2	150	148	147	1
3	1.2	200	198	195	3
4	1.6	250	247	251	-4
5	1.6	320	318	316	2

The Reported Expanded Uncertainty is calculated at 95% Confidence Level with a coverage factor of k=2

REMARKS

1. The calibration Certificate Relates only to the above device under calibration
2. Results Reported are valid at the time of under the state conditions of measurements.
3. Corrections/Erasing, invalidate the calibration certificate
4. The user should determine the suitability of the instrument for its intended use.
5. The Recalibration interval should be determined based on the user's requirements.
6. calibration of the DUC are traceable to National standards/international standards
7. The report shall not be reproduced except in full, unless the representative of DCS has given in written approval.

Calibrated & Authorised By:

VIGNESH R

(Technical Manager)

Tax Invoice

VAAHID

Power Master Enterprises

GF Flat No.16,27
Taj Complex, Stringer Street
Kothawalchavadi, CHENNAI 600 001
GSTIN/UID: 33OCCPS7822G1Z8
State Name : Tamil Nadu, Code : 33
E-Mail : powermasterenterprises@gmail.com

Invoice No. e-Way Bill No. Dated
PME/24-25/53 581644955410 30-Apr-24
Delivery Note Mode/Terms of Payment

Reference No. & Date. Other References

Consignee (Ship to)

VAAHID ENGINEERING WORKS (GWK)

NYAMTUKA GODVARR BAGG
65-4-15/20
ANNAPURNA NAGAR
COROMANDEL
SRIHARIPURAM
VISAKHAPATNAM
9948517170

State Name : Andhra Pradesh, Code : 37

Buyer's Order No. Dated

Dispatch Doc No. Delivery Note Date

Dispatched through Destination
SRMT GAJUWAKA

Terms of Delivery

Buyer (Bill to)

VAAHID ENGINEERING WORKS (OPC) (P) LTD

5-46, GODAVARRU,
CHEBROLU,
GUNTUR
PH- 9948517170

GSTIN/UID : 37AAGCV0597G1Z0

State Name : Andhra Pradesh, Code : 37

SI No.	Description of Goods	HSN/SAC	Quantity		Rate	per	Disc. %	Amount
			Shipped	Billed				
1	Welding Machine Saw 1250 with 20mtr Cable Length	8515	1 NOS	1 NOS	2,55,000.00	NOS		2,55,000.00
	Output Igst							45,900.00
Total			1 NOS	1 NOS				₹ 3,00,900.00

Amount Chargeable (in words)

INR Three Lakh Nine Hundred Only

E. & O.E

HSN/SAC	Taxable Value	Rate	IGST Amount	Total Tax Amount
8515	2,55,000.00	18%	45,900.00	45,900.00
Total	2,55,000.00		45,900.00	45,900.00

Tax Amount (in words) : INR Forty Five Thousand Nine Hundred Only

Company's Bank Details

A/c Holder's Name : Power Master Enterprises
Bank Name : EQUITAS SMALL FINANCE BANK
A/c No. : 200002492336
Branch & IFS Code : PARRYS & ESFB0001092

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for Power Master Enterprises

Authorised Signatory

This is a Computer Generated Invoice